

TEST RECORD SHEET TP20/2: SHEET 2 OF 2 - WATER PENETRATION TEST

Test Type

Development	<b>Weather</b>	Calibration
-------------	----------------	-------------

Contract No.

100125

Test No.

1

Louvre Ref No.

050 SWP-1-65mm

Date.

19/Mar/2019

Louvre area

0.936 m<sup>2</sup>

Height

985 mm

Width

950 mm

Wind speed

13 m/s

Ventilation rate

0 m/s

Flow Meter reading

0.027 l/s

Ventilation volume

0 m<sup>3</sup>/s

Spray air rate

200 l/hr

Barometric pressure

1019.5 mbar

Spray water rate

100 l/hr

Ambient temperature

16.9 °C

Number of cones

0

Micromanometer reading

0 Pa

Reading of Penetrated water

Cycles	Time	Notes
0-409	0-0	-
0-418	4-0	99.84 A
0-426	8-0	99.85 A
0-435	12-0	99.84 A
0-443	16-0	99.85 A
0-453	20-0	99.84 A
0-460	23-5	99.84 A
0-467	26-6	99.84 A
0-474	30-0	99.84 A

Continuation

Cycles	Time	Notes

Test Engineer (signature)



Sheet number

2